

# Telescopic Handler Pre-Delivery Inspection Report

Warranty Guidelines  
Effective: July 1, 2004

Serial No. (PIN): _____	Model No. _____	Inspection Date: ____/____/____
Hour Meter: _____	Machine Status (Circle One):	<b>Sold</b> <b>Rental</b> <b>Demo</b>

Dealer Name:		Customer Name:	
Address:		Address:	
City:	State:	City:	State:
Zip:	Phone:	Zip:	Phone:
Country:		Country:	

Each Telescopic Handler must be inspected and if necessary, corrective action taken to ensure the machine is in proper and safe working order. This inspection must be performed before the machine is delivered to a customer, goes into rental, or is used as a demonstrator. Failure to complete this Pre-Delivery Inspection Report to Xtreme Manufacturing™ within 30 days will void the machine warranty.

INSPECTION SATISFACTION     FURTHER ACTION REQUIRED     EXPLAIN: \_\_\_\_\_

ENGINE:    INSPECT    ADJUST	CONTROLS/SAFETY EQUIPMENT:    INSPECT    ADJUST
1.1 <input type="checkbox"/> Oil level 1.2 <input type="checkbox"/> Coolant level 1.3 <input type="checkbox"/> Radiator for leakage, dirt, or damage 1.4 <input type="checkbox"/> Fan belt tension and condition 1.5 <input type="checkbox"/> Fuel system for leaks and dirt 1.6 <input type="checkbox"/> Air intake and pre-cleaner 1.7 <input type="checkbox"/> Exhaust system for leaks	4.1 <input type="checkbox"/> Control levers 4.2 <input type="checkbox"/> Foot pedal (throttle) 4.3 <input type="checkbox"/> Foot pedal (brake) 4.4 <input type="checkbox"/> Parking brake 4.5 <input type="checkbox"/> Steering switches 4.6 <input type="checkbox"/> Seat belt operation 4.7 <input type="checkbox"/> Sway override switch 4.8 <input type="checkbox"/> Gauges (functional) 4.9 <input type="checkbox"/> Warning labels installed
HYDRAULIC:    INSPECT    ADJUST	GREASE    LUBRICATION
2.1 <input type="checkbox"/> Hydraulic tank level 2.2 <input type="checkbox"/> All hoses and tubes for leaks 2.3 <input type="checkbox"/> All cylinders for leaks or damage 2.4 <input type="checkbox"/> All hydraulic functions for proper operation 2.5 <input type="checkbox"/> Pumps and control valves for leaks or damage 2.6 <input type="checkbox"/> Oil cooler for leaks, dirt, or damage 2.7 <input type="checkbox"/> Transmission oil level 2.8 <input type="checkbox"/> Pressures set/adjusted	5.1 <input type="checkbox"/> Axle cylinder hinge joints 5.2 <input type="checkbox"/> Lift cylinder lift joints 5.3 <input type="checkbox"/> Tilt cylinder hinge joints 5.4 <input type="checkbox"/> Boom pins and rollers 5.5 <input type="checkbox"/> Axle king pin 5.6 <input type="checkbox"/> Axle trunnion mount 5.7 <input type="checkbox"/> Drive shaft U-joints 5.8 <input type="checkbox"/> Control handle 5.9 <input type="checkbox"/> Axle fluid levels
ELECTRICAL:    INSPECT    ADJUST	GENERAL
3.1 <input type="checkbox"/> Battery charge 3.2 <input type="checkbox"/> Battery cables and terminals 3.3 <input type="checkbox"/> Starter operation 3.4 <input type="checkbox"/> Alternator operation 3.5 <input type="checkbox"/> All gauges and lights 3.6 <input type="checkbox"/> Safety switches and park brake 3.7 <input type="checkbox"/> Optional electrical equipment	6.1 <input type="checkbox"/> Tire pressure 6.2 <input type="checkbox"/> Lug nut torque 6.3 <input type="checkbox"/> Paint condition 6.4 <input type="checkbox"/> Mirrors 6.5 <input type="checkbox"/> Level indications 6.6 <input type="checkbox"/> Hood and latch adjustment 6.7 <input type="checkbox"/> Operation manual (in manual case) 6.8 <input type="checkbox"/> Data plate installed

CORRECTIVE ACTION/COMMENTS:

This above machine has been inspected before delivery and is in proper working order in accordance with the Pre-Delivery Inspection Report. All safety equipment and warning labels are in place and functional. All manuals for this machine are in the delivery kit.



8350 Eastgate Road, Henderson, NV 89015  
 Phone: 702-636-2969    Fax: 702-636-4943  
 www.xmfg.com